MORNING SITE BRIEFING · DAR ES SALAAM · FRIDAY 20 NOVEMBER · ISSUED 06:43

Pour concrete 08-11 h; fast drying limits the rest of the day.

Rain 2 mm · 49% | Storms low | Heat 29 °C WBGT | Gusts 14 m/s

ASPHALT & SURFACING

Stop **No window today**

08	09	10	11	12	14	15	16

Limited by rain or wet surface. No dry window: do not

OUTDOOR LABOUR

Limited **Work/rest cycles**

08	09	10	11	12	14	15	16

Work/rest cycles 09-13 h, 14-17 h: at the peak, 45 min

CONCRETE POUR

Limited **Go 08-11 h**

08	09	10	11	12	14	15	16

Limited by fast drying. Curing cover and windbreaks

WORK AT HEIGHT

Limited **Go 08-12 h**

08	09	10	11	12	14	15	16

Limited by wind, rain. Clear roofs and scaffolds before

PAINTING & COATINGS

Limited **Go 09-12 h, 16-17 h**

08	09	10	11	12	14	15	16

Limited by rain, humidity or dew. Check the surface is 3

EARTHWORKS

Limited **Go 08-13 h, 16-17 h**

08	09	10	11	12	14	15	16

Limited by rain. Protect formation and stockpiles.

CRANE LIFTS

Go **Go 08-13 h, 14-17 h**

08	09	10	11	12	14	15	16

No weather limits.

UV index up to 9 (very high): hats with neck cover, long sleeves, sunscreen.

THE WEEK

Saturday 21 November	Pour concrete 08-11 h; fast drying limits the rest of the day.
Sunday 22 November	Storms likely from 14:00: finish lifts, roof and asphalt work before then.
Monday 23 November	Storms likely from 12:00: finish lifts, roof and asphalt work before then.
Tuesday 24 November	Wet day (7 mm): no concrete or asphalt window.
Wednesday 25 November	Some limits today: check your trade below.

BRIEFING RECORD

Briefing given by _____ Date and time _____

Workers present (number) _____ Signature _____

Screening guidance from a forecast. Your contract, crane limits and site H&S plan come first.

gavacharles.github.io/kampala-heat-atlas/site-weather/dar-es-salaam

By Gava Charles · Kampala Heat Atlas · forecast data Open-Meteo